

O'Connell Street Revitalisation Project



WEEKLY BULLETIN NO. 92

WE 02/04/2023

Update



Comhairle Cathrach
& Contae **Luimnigh**

Limerick City
& County Council

Block 1, O'Connell Street between Patrick St and William St.
Block 2, O'Connell Street between William St and Bedford Row/Thomas St
Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St
Block 4, O'Connell Street between Roches St and Cecil St.5,
Block 5, O'Connell Street intersection with Cecil St

This past week 27th to 31st of March

This past week, in Block 1 at the junction of Denmark St and O'Connell Street works have continued on the carriageway, tar has been poured on the carriageway on Patrick St and Denmark St.

Paving has continued at William St and the new service ducting has been installed and protection slab poured. Paving up along the building line outside Eir has been completed. In Block 4, excavation works have been extended out into the carriageway at the Northeast corner between Hale and Timberland and ducting and services installed and protection slab poured. On Shannon Street the first section of works for the new disabled parking space has been completed. At the Northwest corner outside Timberland, paving has continued on the footpath and cycleway.

In Block 5, outside Roberts pharmacy, Paving has continued in the footpath and cycleway. Excavation works have begun in the East of the Block outside Habit in preparation for ducting and drainage services.

Advance works have continued for the new streetlights and traffic signals at various areas of junctions, with the first section of "Smart Bollards" installed.

Please see picture below of Block 1



O'Connell Street Revitalisation Project



WEEKLY BULLETIN NO. 92

WE 02.04.2023

Update



Comhairle Cathrach
& Contae **Luimnigh**

Limerick City
& County Council

Block 1, O'Connell Street between Patrick St and William St.
Block 2, O'Connell Street between William St and Bedford Row/Thomas St
Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St
Block 4, O'Connell Street between Roches St and Cecil St.5,
Block 5, O'Connell Street intersection with Cecil St

Next week 3rd to 9th of April

Next week in Block 1 on Patrick St, pedestrian walkways will be realigned to allow paving continue on the footpath and up against the building lines.

On William St North, excavation of the existing footpath surface will take place in advance of the installation of ducting for ESB services to connect to mini pillars further up the street. Paving will continue outside Keanes jewellers and tar will be laid in the carriageway at this corner.

In Block 6, roping and ducting will commence in preparation for the installation of Smart Bollards along with lighting to benches.

Installation of tactile studs will continue at pedestrian crossings.

In Block 3 outside Hale a concrete protection slab will be poured and the installation of Kerbing and paving will continue in this section.

Paving at the junction of Cecil St lower, will continue in the cyclepath and pedestrian crossing area outside Roberts Pharmacy.

Excavation will continue outside Habit in Block 5. Ducting will be extended across the road at this junction. Roping and ducting will take place in all blocks ahead of traffic light installation.

Please see below, Block 5

