

WEEKLY BULLETIN NO. 94

WE 16/04/2023



Update

Block 1, O'Connell Street between Patrick St and William St.

Block 2, O'Connell Street between William St and Bedford Row/Thomas St

Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St

Block 4, O'Connell Street between Roches St and Cecil St.5,

Block 5, O'Connell Street intersection with Cecil St

This past week 11th to 16th of April

This past week we removed the temporary footpath surface in areas along Block 1 to allow ESB pull cables and deliver new connections to mini pillars.

Pulling of cables for the installation of traffic lights has begun at Roches St and William St. Pedestrian walkways have been realigned at the junction of Roches St and O'Connell St to allow paving to continue up along the building lines. Paving has also continued in the cycleway on O'Connell St outside Hale.

In Block 5 Cecil St lower, paving has continued outside Roberts Pharmacy and excavation has begun for the installation of new service ducting in front of this building on O'Connell St. Paving has also commenced outside Habit across the road.

Installation of smart lighting has continued in Blocks 3 and 6, poles were installed in advance of the installation of light heads and various internal segments. In Block 2 cables were pulled for seat lighting.

At the approach and exit ramps on Cecil St upper and lower, new surface was laid and new road lining will be completed next week. On the approach ramp at Sarsfield St, a new surface was laid and new road lining will be completed next week

Please see picture below of the new road surface on Cecil St Upper.





WEEKLY BULLETIN NO. 94

WE 16.04.2023



Update

Block 1, O'Connell Street between Patrick St and William St.

Block 2, O'Connell Street between William St and Bedford Row/Thomas St

Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St

Block 4, O'Connell Street between Roches St and Cecil St.5,

Block 5, O'Connell Street intersection with Cecil St

Next week 16th to 23rd April

In the carriageway of Block 1 on Patrick St, service ducting will be installed, and a concrete protection slab poured. Paving along the building line at Aroi will continue. We will begin to backfill the areas that were temporarily lifted in Block 1 to facilitate the ESB. In Block 4, paving will continue in the footpath area outside of Hale. Pulling of cables for seating lights will continue in Blocks 1, 2 and 4. Installation of sockets for signage will commence next week. Works to replace the existing surfaces at Roches St, Shannon St junction and Cecil Upper and Cecil Lower St junctions will take place at night. Road closures and diversions will be put in place during the works.

Stakeholders walk in clinic

A Clinic will be held on Tuesday 18th April 10.30am to 12.30pm at the Regus Offices on Bedford Row. A representative from the design team as well as Limerick City and County Council will be there. All are welcome and we look forward to hearing your feedback on this project.