

# O'Connell Street Revitalisation Project



## WEEKLY BULLETIN NO. 95

WE 23/04/2023

### Update



Comhairle Cathrach  
& Contae **Luimnigh**

**Limerick City**  
& County Council

**Block 1, O'Connell Street between Patrick St and William St.**  
**Block 2, O'Connell Street between William St and Bedford Row/Thomas St**  
**Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St**  
**Block 4, O'Connell Street between Roches St and Cecil St.5,**  
**Block 5, O'Connell Street intersection with Cecil St**

**This past week 16th to 23rd of April**

This past week the ESB have pulled their new cables in Blocks 1, 2, 3, 4 and 5. They have also carried out new connections to various premises in Block 1 replacing old feeds. Works were carried out in all blocks for the new smart bollard and lighting to the street furniture.

Works for the new cabling for the new traffic signal continued in Block 1.

Additional repairs to existing road surface were carried out at the junction for Roches St/Shannon St and Cecil St.

Paving works continued in block 1 and 5 in the remaining sections.

The existing CCTV camera at Cecil St was relocated.

Line markings were applied in areas where the wearing course has been laid.

*Please see picture below of Block 3*





# O'Connell Street Revitalisation Project



## WEEKLY BULLETIN NO. 95

WE 23.04.2023

### Update



Comhairle Cathrach  
& Contae Luimnigh

Limerick City  
& County Council

**Block 1, O'Connell Street between Patrick St and William St.**  
**Block 2, O'Connell Street between William St and Bedford Row/Thomas St**  
**Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St**  
**Block 4, O'Connell Street between Roches St and Cecil St.5,**  
**Block 5, O'Connell Street intersection with Cecil St**

**Next week 23rd to 30th April**

The ESB will continue to carry out works in various areas, they will directly notify any affected businesses. upon completion of ESBworks, areas will be filled in and repaved. Paving works will be completed for the new street lighting. Works will continue for the new traffic signal system at William St Sarsfield St.

Paving and kerbing will continue in the remaining sections in block 1 and 5.

Please note that resurfacing works will be carried out in all junctions commencing on Monday night at 7pm and will run nightly from 7pm to 6am with full road closures in place. Following completion of surfacing works, line markings will be applied.

Please see image below of Block 4

