

O'Connell Street Revitalisation Project



WEEKLY BULLETIN NO. 97

WE 07/05/2023

Update



Comhairle Cathrach
& Contae **Luimnigh**

Limerick City
& County Council

Block 1, O'Connell Street between Patrick St and William St.
Block 2, O'Connell Street between William St and Bedford Row/Thomas St
Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St
Block 4, O'Connell Street between Roches St and Cecil St.5,
Block 5, O'Connell Street intersection with Cecil St

This past week 2nd to 5th of May

In Block 2 East, paving works have continued in the cycle path and footpath outside Eir.
Works have commenced on the final crossing in Block 4 East at Hale.
Preparatory works for the ESB have continued in Blocks 3, 4 and 5.
Paving has continued in Patrick St West in the carriageway and footpath.
Snagging works have continued in Blocks 1, 2 and 3.
Jetting and CCTV work has been completed on slot drains and mainline drains in Blocks 2 and 3.

Please see picture below of Carriageway in Block 3



O'Connell Street Revitalisation Project



WEEKLY BULLETIN NO. 97

WE 07/05/2023

Update



Comhairle Cathrach
& Contae **Luimnigh**

Limerick City
& County Council

Block 1, O'Connell Street between Patrick St and William St.

Block 2, O'Connell Street between William St and Bedford Row/Thomas St

Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St

Block 4, O'Connell Street between Roches St and Cecil St.5,

Block 5, O'Connell Street intersection with Cecil St

Next week 8th to 12th of May

- Paving will continue in the carriageway and footpath on Patrick St. Paving will also be continuing in Block 2 East outside Eir.
- The ESB will continue with their works. All premises affected by their works will be contacted by the ESB directly. Shareridge will carry out enabling works in advance of the ESB works removing temporarily tarred surfaces in blocks 4 & 5 at the Timberland, Robert's Pharmacy corner & Habit corner.
- Works will commence on the installation of new traffic lights at Patrick Street.
- Snagging works will continue in all blocks.
- Ongoing road linemarking works will be carried out

Please see picture below of cycleway and footpath in Block 3

