

# O'Connell Street Revitalisation Project



## WEEKLY BULLETIN NO. 96

WE 30/04/2023

### Update



Comhairle Cathrach  
& Contae **Luimnigh**

**Limerick City**  
& County Council

**Block 1, O'Connell Street between Patrick St and William St.**  
**Block 2, O'Connell Street between William St and Bedford Row/Thomas St**  
**Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St**  
**Block 4, O'Connell Street between Roches St and Cecil St.5,**  
**Block 5, O'Connell Street intersection with Cecil St**

**This past week 23rd to 30th of April**

Surfacing works at all the junctions has been completed.  
Cabling has been completed to streetlights in all blocks.  
Reinstatement works following ESB connection of new supplies in Blocks 1 were completed.  
Cabling and associated works for traffic signals at William St junction have been completed.  
Paving of carriageway and footpath in Patrick St West has continued. Paving has also continued in Block 4 outside Hale.

*Please see picture below of Block 1*





# O'Connell Street Revitalisation Project



## WEEKLY BULLETIN NO. 96

WE 30.04.2023

### Update



Comhairle Cathrach  
& Contae **Luimnigh**

**Limerick City**  
& County Council

**Block 1, O'Connell Street between Patrick St and William St.**  
**Block 2, O'Connell Street between William St and Bedford Row/Thomas St**  
**Block 3, O'Connell Street between Bedford Row/Thomas St and Roches St**  
**Block 4, O'Connell Street between Roches St and Cecil St.5,**  
**Block 5, O'Connell Street intersection with Cecil St**

**Next week 1st to 7th of May**

Works will commence on the final crossing in Block 4 East at Hale.

Works for the ESB will continue in Blocks 3 and 4. The ESB will continue to carry out works in various areas, they will directly notify any affected businesses.

Paving will be completed in Patrick St, followed by line marking.

Snagging works will continue in Blocks 1, 2 and 3.

*Please see picture below of Block 2*

