

Active Travel Scheme Corbally Road



Bulletin No. 35

11th September 2026

Over the past week, works continued on the curved wall at St Munchin's Piers. Backfilling operations behind the retaining wall at Bishop's Field also continued in preparation for the construction of the new shared footpath and cycleway.

In addition, preparatory works for the installation of new kerbing along the shared walking and cycling route commenced near Scoil Íde and progressed towards St Munchin's.

Blockwork for the new radius wall at the entrance to St Munchin's also progressed, as shown in the photo below.



Blockwork for the new radius wall at the entrance to St Munchin's.

Next week, works will continue to backfill the boundary wall to Bishop's Field, and construction of the red brick radius wall will continue. Kerbing works in the shared footpath/cycleway adjacent to the new boundary wall at Bishop's Field will also continue.